

JOSH GREEN, M.D.  
GOVERNOR | KE KIA'ĀINA

SYLVIA LUKE  
LIEUTENANT GOVERNOR | KA HOPE KIA'ĀINA



DAWN N.S. CHANG  
CHAIRPERSON  
BOARD OF LAND AND NATURAL RESOURCES  
COMMISSION ON WATER RESOURCE  
MANAGEMENT

RYAN K.P. KANAKA'OLE  
FIRST DEPUTY

CIARA W.K. KAHAHANE  
DEPUTY DIRECTOR - WATER

MEGHAN L. STATTS  
ADMINISTRATOR  
BOATING AND OCEAN RECREATION

STATE OF HAWAII | KA MOKU'ĀINA 'O HAWAII'  
DEPARTMENT OF LAND AND NATURAL RESOURCES  
KA 'OIHANA KUMUWAIWAI 'ĀINA  
DIVISION OF BOATING AND OCEAN RECREATION

4 SAND ISLAND ACCESS ROAD  
HONOLULU, HAWAII 96819

**LAHAINA HARBOR REBUILD UPDATES AS OF AUGUST 18, 2025**  
**NEW/UPDATED ITEMS IN RED**

1. Mala Boat Ramp Temporary Harbor Office:
  - Installation of temporary trailer office at Mala Boat Ramp to serve as west Maui harbor office until harbor office at Lahaina harbor is rebuilt.
  - Installation completed and harbor office opened April 2024.
  - Cost: \$158,450 (source of funds: Boating Special Funds)
2. Lahaina SBH Removal of Piles and Anchors:
  - Removal of steel & concrete piles and mooring anchor blocks from harbor.
  - Project completed June 2024.
  - Cost: \$691,083 (source of funds: Boating Special Funds)
3. Lahaina SBH Main Loading Pier Fender Repairs:
  - Original contract scope of work completed as of August 2024.
  - Updated scope of work: Installation of new plastic lumber fenders around main loading pier, new cleats, and concrete patch repairs.
  - Project completed January 2025.
  - Cost: \$653,634 (source of funds: Boating Special Funds)
4. Lahaina SBH Water System Leak Assessment and Repairs:
  - Work started January 21, 2025
  - Completed May 5, 2025
  - Cost: \$969,000 (source of funds: Boating Special Funds)
5. Mala Boat Ramp Dredging:
  - U.S. Army Corps of Engineers (USACE) permit received January 23, 2025.
  - Notice to Proceed Issued March 31, 2025
  - Completed April 25, 2025
  - Cost: \$1,061,000 (source of funds: General Funds [CIP])

**ANY DATE AND COST ESTIMATES ABOVE ARE SUBJECT TO CHANGE  
DEPENDING ON AVAILABLE FUNDING AND PERMITTING APPROVALS.**

Lahaina Small Boat Harbor Rebuild Project Status Update  
August 18, 2025

6. Lahaina SBH Dredging:

- USACE permit application submitted May 7, 2025.
- Consultant preparing coral transplantation plan required for USACE permit.
- \$5,000,000 CIP funding for construction approved in FY26 budget.
- Estimated start: November 2025, subject to available funding and permitting.
- Estimated completion: May 2026, subject to available funding and permitting.

7. Lahaina SBH Front Row Piers and Dinghy Dock:

- Final plans and specifications being prepared.
- USACE permit to be submitted by end of August 2025.
- Project to include removal of existing boat ramp and adjacent concrete pad and extension of sheet pile wall to inner marginal wharf.
- Legislative funding (\$3,700,000) already appropriated for construction. Actual costs expected to exceed available funding.
- Estimated start: January 2026 subject to available funding and permitting.
- Estimated completion: October 2026, subject to available funding and permitting.
- Additional funds likely needed; estimated total cost: \$8,000,000.

8. Lahaina SBH Inner Marginal Wharf (IMW):

- Design ongoing and permit renewal documents prepared.
- Project was contracted with Sea Engineering for construction prior to August 2023 wildfires (Cost: \$1,500,000).
- Project must be re-bid because original contract from 2021 expired.
- IMW main dock and gangways already fabricated and stored at Ma'alaea.
- Estimated start: June 2026, subject to available funding and permitting.
- Estimated completion: January 2027, subject to available funding and permitting.
- Additional funds will be needed. New bid construction cost estimate: \$3,000,000,

9. Lahaina SBH Outer Marginal Wharf:

- \$8,000,000 CIP funding for design, permitting, and construction approved in FY26 budget.
- Estimated start: August 2026, subject to available funding and permitting.
- Estimated completion: August 2027, subject to available funding and permitting.
- Estimated cost: \$8,000,000.

10. Lahaina SBH Comfort Station Repair:

- Project put out to bid on July 24, 2025.
- Bids due: August 25, 2025
- Estimated start: September 2025, subject to available funding and permitting.
- Estimated completion: November 2025, subject to available funding and permitting.
- Estimated cost: \$500,000.

**ANY DATE AND COST ESTIMATES ABOVE ARE SUBJECT TO CHANGE  
DEPENDING ON AVAILABLE FUNDING AND PERMITTING APPROVALS.**

Lahaina Small Boat Harbor Rebuild Project Status Update  
August 18, 2025

11. Lahaina SBH Harbor Office and Ferry Pier Demolition:

- Bids received April 14, 2025.
- **Contract awarded June 12, 2025.**
- **Construction Notice to Proceed: August 25, 2025.**
- Estimated completion: October 2025.
- Cost: \$321,500.00.

12. Lahaina SBH Harbor Office and Ferry Pier Rebuild:

- **Final plans and specifications being prepared to put project out to bid in September 2025.**
- Estimated start: March 2026, subject to available funding and permitting.
- Estimated completion: December 2026, subject to available funding and permitting.
- Estimated cost: \$3,500,000.

**ANY DATE AND COST ESTIMATES ABOVE ARE SUBJECT TO CHANGE  
DEPENDING ON AVAILABLE FUNDING AND PERMITTING APPROVALS.**